

Vision Zero Priority Projects (June 2017)

Project Title	Key Milestone in 2016 or 2017	Original Schedule for Achievement of Key Milestone	Actual or Expected Schedule for Achievement of Key Milestone	Status	Description (250 characters)	Sup District
Arguello Blvd Bicycle and Pedestrian Improvements	Complete Construction	Fall 2016	Summer 2016	Milestone Achieved	Safety measures include buffered bike lanes and pedestrian safety improvements.	1
Arguello/Irving Intersection Safety Improvements	Complete Construction	Fall 2016	Summer 2016	Milestone Achieved	Safety measures include the establishment of a tow-away no parking anytime zone	5
Automated Speed Enforcement	Secure sponsor	Fall 2016	Winter 2017	Milestone Achieved	Identify and secure key supporters in support of advancing state law change to allow use of ASE	Various
Update High Injury Network	Complete Program	Fall 2016	Spring 2017	Milestone Achieved	This project includes evaluation and update of the city's high injury corridor network based on latest data from police department and hospital trauma registry.	Various
Motorcycle Education Campaign	Begin Program	Fall 2016	Fall 2016	Milestone Achieved	Proposed measures include the implementation of a three-year safety education program targeted at motorcyclists. The campaign will employ collision data to develop messages targeted at the appropriate audience, and partner with other city agencies to effectively reach and educate motorcycle users.	Various
Polk Streetscape Project	Begin Construction	Fall 2016	Fall 2016	Milestone Achieved	Safety measures include a protected bikeway, a new green bike lane, and upgrades to existing bikeways such as green paint, painted buffers, and green backed "sharrows". In addition to this, they will include daylighting, crosswalk upgrades, traffic signal improvements, and 11 corner bulb-outs.	6,3
School Crossing Guard & Vision Zero Awareness	Complete Program	Fall 2016	Fall 2016	Milestone Achieved	Distribute Vision Zero education information on Walk to School day in coordination with the Livable Street School Crossing Guard Program.	Various
Severe Injury Tracking	Complete Program	Fall 2016	Winter 2017	Milestone Achieved	The goal of this program is to pilot a 'Severe Injury Protocol' for timely reporting of severe traffic injuries occurring in SF.	Various
Surveillance System Update: Merging police and hospital data	Complete Program	Fall 2016	Winter 2017	Milestone Achieved	Establish data-sharing agreements and routine data requests with City agencies, EMS providers, and other relevant transportation-related injury responders to develop an institutionalized data streams for the comprehensive surveillance system; Complete probabilistic linkage of police-reported injury crash data and hospital data and share with SFMTA partners for use in project prioritization; Evaluate linked and unlinked records to determine rates of underreporting of transportation injuries by road user groups, race, gender, age, geographic scales to inform transportation safety efforts; Produce final de-identified dataset available on TranBASESF.org; Integrate injury surveillance system hospital data into TransBASESF.org	Various
Tenderloin Safe Routes to School Project	Complete Construction	Fall 2016	Fall 2016	Milestone Achieved	Safety measures include bulbs at Turk/Larkin and Turk/Hyde, before/after evaluation, and enforcement partnerships.	5,6

Vision Zero Priority Projects (June 2017)

Project Title	Key Milestone in 2016 or 2017	Original Schedule for Achievement of Key Milestone	Actual or Expected Schedule for Achievement of Key Milestone	Status	Description (250 characters)	Sup District
Market/Octavia Safety Improvements	Complete Design	Fall 2017	Spring 2017	Milestone Achieved	Safety measures include bulbouts, new center medians, and related modifications at Octavia/Oak intersection and Laguna Street at Oak and Fell streets.	8
Medical Care Costs for Transportation-related Injuries	Complete Program	Fall 2017	Fall 2016	Milestone Achieved	This program will calculate medical care costs for the most severe transportation-related injuries using Trauma Registry data.	Various
2nd Street Near Term Improvements	Complete Construction	Spring 2016	Spring 2016	Milestone Achieved	Safety measures include bicycle and pedestrian improvements.	6
Broadway Streetscape Project	Begin Construction	Spring 2016	Summer 2016	Milestone Achieved	Safety measures include daylighting intersections, adding leading pedestrian intervals, constructing corner bulbouts, bus bulb-outs, and a raised crosswalk.	3
Integrate SFPD collision data into TransBASESF.org	Complete Program	Spring 2016	Spring 2016	Milestone Achieved	This program aims to incorporate 2013-2015 San Francisco Police Department collision data into TransBASESF.org	Various
Potrero Ave., from Division to Cesar Chavez	Begin Construction	Spring 2016	Winter 2016	Milestone Achieved	Safety measures include dedicated transit lane, sidewalk widening, buffers for existing bike lanes, and bulbs on Potrero Ave from Division to Cesar Chavez.	9, 10
Safe Streets for Seniors	Begin Program	Spring 2016	Summer 2016	Milestone Achieved	The initiative focuses on reducing traffic-related fatalities involving seniors, and will fund up to seven community-based organizations for Safe Streets for Seniors projects.	Various
The Embarcadero/Harrison Intersection Safety Improvements	Complete Construction	Spring 2016	Spring 2016	Milestone Achieved	Safety measures include installation of safe-hit posts and paint to improve intersection safety.	6
Vision Zero Communications	Begin Program	Spring 2016	Spring 2016	Milestone Achieved	This comprehensive communications effort will develop outreach and media campaigns to promote a culture of roadway safety in San Francisco. This includes development of research briefs, media campaign materials and community outreach tools to ensure inclusion of all San Franciscans in creating a safe city.	Various
Division St., 8th and 9th	Complete Construction	Spring 2017	Fall 2016	Milestone Achieved	Safety measures include a buffered cycletrack, new sidewalks, painted bulbs, continental crosswalks, daylighting and new traffic operation controls.	6, 10
James Denman Safe Routes to School Project	Complete Construction	Spring 2017	Spring 2017	Milestone Achieved	Safety measures include removal of free right-turn lanes and decreasing turning radius, bus bulb, bulb-outs and curb ramps	10

Vision Zero Priority Projects (June 2017)

Project Title	Key Milestone in 2016 or 2017	Original Schedule for Achievement of Key Milestone	Actual or Expected Schedule for Achievement of Key Milestone	Status	Description (250 characters)	Sup District
28 19th Avenue Rapid Project	Complete Conceptual Design	Summer 2016	Summer 2016	Milestone Achieved	Safety measures will be identified during the collaboration among several city agencies (Public Works, SFMTA, and PUC) as well as improve reliability of the Muni 28 line.	1,4, 7
District 7 Radar Speed Feedback Signs	Complete Construction	Summer 2016	Summer 2016	Milestone Achieved	Safety measures include Speed Radar Signs at five locations.	7
District 7 Radar Speed Feedback Signs	Complete Construction	Summer 2016	Summer 2016	Milestone Achieved	Safety measures include Speed Radar Signs at five locations.	7
District 7 Radar Speed Feedback Signs	Complete Construction	Summer 2016	Summer 2016	Milestone Achieved	Safety measures include Speed Radar Signs at five locations.	7
District 7 Radar Speed Feedback Signs	Complete Construction	Summer 2016	Summer 2016	Milestone Achieved	Safety measures include Speed Radar Signs at five locations.	7
Golden Gate Ave., from Polk to Market	Complete Construction	Summer 2016	Summer 2016	Milestone Achieved	Safety measures include a road diet with eastbound bike lane.	6
Masonic Ave Streetscape Improvement Project	Begin Construction	Summer 2016	Summer 2016	Milestone Achieved	Safety measures include a new landscaped median, new cycle tracks, new pedestrian scale lighting, widened sidewalk portions, as well as reducing roadway width and repaving the street.	1,5
Palou Streetscape Project	Complete Design	Summer 2016	Winter 2017	Milestone Achieved	Safety measures include better lighting, curb ramps and bulb-outs, as well as repaving and other enhancements for traffic calming and visibility improvement at intersections.	10
Van Ness Improvement Project	Begin Construction	Summer 2016	Fall 2016	Milestone Achieved	Safety measures include left turn prohibitions from Van Ness Avenue at most intersections, a protected left turn phase at Broadway, accessible pedestrian countdown signals, adjustments in signal timing, curb extensions at corners with parking lanes, advanced limit lines, wider crosswalks, lighting, median refuges and larger signal lenses.	6,4,2
WalkFirst New Traffic Signals	Complete Design	Summer 2016	Winter 2017	Milestone Achieved	Safety measures include new traffic signals, flashing beacons, pedestrian countdown signals, traffic signal heads, mast-arms, curb ramps, and streetlighting.	Various
13th/Bryant Bike Spot Improvement	Complete Construction	Summer 2017	Summer 2017	Milestone Achieved	Safety measures include planning, design and installment of a parking protected bike lane.	6
Mansell Streetscape Improvement Project	Complete Construction	Winter 2017	Winter 2017	Milestone Achieved	Safety measures include bicycle and pedestrian facilities as well as a road diet.	10

Vision Zero Priority Projects (June 2017)

Project Title	Key Milestone in 2016 or 2017	Original Schedule for Achievement of Key Milestone	Actual or Expected Schedule for Achievement of Key Milestone	Status	Description (250 characters)	Sup District
Turk Street Safety Improvements	Complete Construction	Fall 2017	Fall 2017	On Schedule	Safety measures are being evaluated for implementation to reduce speeding and shorten pedestrian crossing distances, as well as changes to increase comfort for people bicycling and walking.	6
6th Street Improvement Project	Complete Environmental	Fall 2017	Fall 2017	On Schedule	Safety measures include reconfiguring lanes, widening sidewalks, and implementing streetscape improvements	6
SFMTA/SFPD Safe Speeds Campaign	Complete Program	Fall 2017	Fall 2017	On Schedule	The campaign will employ education and enforcement to reduce speeds on SF streets, in particular through media and outreach, high visibility enforcement, community-based organizing, and evaluation.	Various
7th and 8th Bicycle and Pedestrian Safety Improvements	Complete Design	Fall 2017	Fall 2017	On Schedule	Safety measures include design of buffered and/or protected bike lanes, concrete boarding islands, sidewalk bulbs, and traffic signal modifications.	6
Glen Park Phase II (Bosworth at Lywell, Bosworth at Arlington)	Complete Environmental	Fall 2017	Fall 2017	On Schedule	Safety measures include improved crossings at both intersections, as well as the installation of a roundabout at Arlington and the signalization of the Lyell intersection.	8
Sloat Blvd Safety Improvements (Caltrans Project)	Complete Construction	Fall 2017	Fall 2017	On Schedule	Safety measures include repaving of Sloat Blvd as well as installation of a Pedestrian Hybrid Beacon (HAWK signal), bulb-outs and upgraded intersection curb ramps plus modification to Muni stops to accommodate the bulb-outs.	4,7
SFPD Focus on the Five	Complete program	Fall 2017	Fall 2017	On Schedule	Using multi-year collision data, the San Francisco Police Department (SFPD) is focusing on enforcing the five violations most frequently cited in pedestrian collisions, with the goal to have these violations constitute half of their traffic citations.	Various
22 Fillmore Transit Priority Project	Complete Design	Summer 2017	Summer 2017	On Schedule	Safety measures include new transit and pedestrian bulbouts, new traffic signals and pedestrian countdown signals, and upgraded crosswalks.	9,10
Oakdale Safety Improvements	Complete Construction	Summer 2017	Summer 2017	On Schedule	Safety measures include a buffered bike lane and bulbout.	10
Upper Market Street Parking-Protected Bike Lane	Complete Construction	Summer 2017	Summer 2017	On Schedule	Safety measures include a parking-protected bike lane, to be installed on westbound Market Street from Octavia to the Wiggle path at Duboce Avenue, physically separating cyclists from moving traffic in the travel lane.	8
Mission/Trumbull Safety Improvements	Complete Construction	Fall 2016	Summer 2017	Delay	Safety measures include upgrading the traffic signal mast-arms, adding pedestrian countdown signals and other signal hardware.	11
San Jose Ave Road Diet and Cycletrack	Complete Construction	Fall 2016	Summer 2017	Delay	Safety measures will include a road diet and addition of a raised barrier along the cycletrack.	8

Vision Zero Priority Projects (June 2017)

Project Title	Key Milestone in 2016 or 2017	Original Schedule for Achievement of Key Milestone	Actual or Expected Schedule for Achievement of Key Milestone	Status	Description (250 characters)	Sup District
SF Street Smarts	Begin Program	Fall 2016	Fall 2017	Delay	This project will create a miniature city modeled after a previous installation for Children's Hospital in Los Angeles, designed to teach elementary school-aged children traffic and street safety. The set will fit into a truck for mobile installation in different locations around the City.	7
Sutter St., at Mason, Taylor, and Leavenworth	Complete Construction	Fall 2016	Summer 2017	Delay	Safety measures include four bulbs at each intersection to improve pedestrian safety.	3
SFPD E-Citations	Begin program	Fall 2016	Spring 2017	Delay	This program involves the launch of an electronic citation application that will allow police officers to create a citation electronically, enable printing on the spot in the field, and interface with both the Crime Data Warehouse and the Courts system.	Various
Webster St., from Fulton to Sutter	Complete Construction	Fall 2016	Winter 2017	Delay	Safety measures include addition of a buffer to the bike lane, pedestrian bulbs at Turk/Webster, and additional pedestrian improvements such as temporary bulbs, leading pedestrian intervals and daylighting at McAllister and Post.	5
Irving St., from Arguello to 9th	Complete Construction	Fall 2017	Summer 2018	Delay	Safety measures include pedestrian and bus bulbs, as well as a new traffic signal.	5
2nd Street Improvement Project	Begin Construction	Spring 2017	Summer 2017	Delay	Safety measures will include re-paving the entire length of 2nd Street, adding raised bikeways, bus boarding islands, raised crosswalks across alleys, signal changes, and widened sidewalks south of Harrison Street.	6
Geary BRT Phase 1	Begin Construction	Spring 2017	Spring 2018	Delay	Safety measures include daylighting, curb ramps, pedestrian and transit bulbs, median refuges, new surface crossings at Steiner, Webster and Buchanan, and signal improvements including new traffic lights, leading pedestrian intervals and accessible pedestrian signals.	1, 2, 3, 5, 6
Lombard Street Safety Project	Begin Construction	Spring 2017	Fall 2017	Delay	Safety measures include daylighting, leading pedestrian intervals, advanced limit lines, continental crosswalks, and accessible pedestrian signals at all intersections, as well as pedestrian bulbs, pedestrian refuges/islands and transit bulbs at select intersections.	2
Embarcadero Enhancement Project	Complete Conceptual Design	Spring 2017	Spring 2018	Delay	Safety measures include conceptual design and cost estimate for a protected cycle facility.	6,3

Vision Zero Priority Projects (June 2017)

Project Title	Key Milestone in 2016 or 2017	Original Schedule for Achievement of Key Milestone	Actual or Expected Schedule for Achievement of Key Milestone	Status	Description (250 characters)	Sup District
Develop Dashboard to Summarize Data by Corridor or Intersection	Complete Program	Summer 2016	Fall 2017	Delay	This project consists of creating a user friendly corridor profile dashboard to quickly summarize data along user defined corridors or intersections.	Various
WalkFirst Pedestrian Countdown Signals	Complete Design	Summer 2016	Spring 2017	Delay	Safety measures include signal design upgrades for pedestrian countdown signals, traffic signal heads, mast-arms, curb ramps, and streetlighting.	Various
Folsom- Howard Streetscape Project	Complete Conceptual Design	Summer 2017	Fall 2017	Delay	Safety measures include bicycle, pedestrian, transit, vehicle, loading zone, and parking changes.	6
14 Mission Rapid Project	Complete Design	Winter 2017	Summer 2017	Delay	Safety measures will be identified to support pedestrian safety along this priority transit corridor which will also increase reliability of service and enhance the customer experience on and off the bus.	9,11
Columbus Avenue Safety Project	Complete Construction	Winter 2017	Fall 2017	Delay	Safety measures include installation of a permanent pedestrian bulbout, a continental crosswalk, bicycle lanes, and bulbs at intersections of Stockton/Green, Vallejo, and Grant.	3
Ellis St./Eddy St., from Leavenworth to Mason	Complete Construction	Winter 2017	Summer 2017	Delay	Safety measures include installation of pedestrian signals at Ellis/Taylor and Eddy/Taylor.	3, 6